

ENTERTAINMENT & SPORTS ARENA

St. Elizabeths East
Project Budget Tracking

As of: September 30, 2016

	Project Budget					Project Uses	
	1 Proposed Budget	2 Adjustments	3 Approved Budget (1+2)	4 Adjustments	5 Revised Budget (3+4)	6 Commitments to Date	7 Balance to Commit (5-6)
1 Soft Costs							
2 A/E Professional Services	\$ 3,717,262	\$ 69,946	\$ 3,787,208	\$ -	\$ 3,787,208	\$ 3,787,208	\$ -
3 Financing	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4 Project Management	\$ 826,058	\$ 565,442	\$ 1,391,500	\$ -	\$ 1,391,500	\$ 1,391,500	\$ -
5 Permits & Utility Fees	\$ 826,058	\$ -	\$ 826,058	\$ -	\$ 826,058	\$ -	\$ 826,058
6 Testing & Inspections	\$ 413,029	\$ -	\$ 413,029	\$ -	\$ 413,029	\$ -	\$ 413,029
7 Public Facilities FF&E	\$ 1,032,573	\$ -	\$ 1,032,573	\$ -	\$ 1,032,573	\$ -	\$ 1,032,573
8 Training FF&E	\$ 3,000,000	\$ -	\$ 3,000,000	\$ -	\$ 3,000,000	\$ -	\$ 3,000,000
9 Owner Contingency	\$ 4,130,291	\$ 2,464,611	\$ 6,594,902	\$ -	\$ 6,594,902	\$ -	\$ 6,594,902
10 Total Soft Costs	\$ 13,945,271	\$ 3,099,999	\$ 17,045,270	\$ -	\$ 17,045,270	\$ 5,178,708	\$ 11,866,562
11 Hard Costs							
12 Arena Construction Costs	\$ 41,302,908	\$ 7,197,092	\$ 48,500,000	\$ -	\$ 48,500,000	\$ 125,080	\$ 48,374,920
13 Total Hard Costs	\$ 41,302,908	\$ 7,197,092	\$ 48,500,000	\$ -	\$ 48,500,000	\$ 125,080	\$ 48,374,920
14 Total Project Costs	\$ 55,248,179	\$ 10,297,091	\$ 65,545,270	\$ -	\$ 65,545,270	\$ 5,303,788	\$ 60,241,482